			2025	2025 2025 2025 2025	2025 2025 2025 2025	2025 2025 2025 2025 2025 2025	2025 2025 2025 2025	2025 2025 2025	2025 2025 2025	2025 2025 2026	2026 2026 2026	2026 2026 2026 2026 2026	2026 2026 2026	2026 2026 2026	2026 2026 2026 2026	2026	2026 2026 2026 2026	2026 2026 2026 2026	2026 2026 2026	2026 2026 2026	2026 2026 2026 2026	2026 2026 2026 2026 2026	2026 2026 2026 2026 2026	2026 2026 2026	2027 2027 2027 2027	2027 2027 2027 2027 2027	2027 2027 2027 2027	2027	2027 2027 2027 2027	2027 2027 2027 2027
Item	Weeks	Start F	Finish (20/02/)	1/07/ 8/07/ 1/08/	1/08/ 3/08/ 1/09/	18/09/ 15/09/ 12/09/ 19/09/ 10/	3/10/ 0/10/ 7/10/ 3/11/	0/11/ 7/11/ 4/11/	1/12/ 18/12/ 5/12/	2/12/ 9/12/ 5/01/	2/01/ 9/01/ 6/01/	12/02/ 19/02/ 16/02/ 13/02/	12/03/ 19/03/ 6/03/	3/03/ 0/03/ 6/04/	3/04/ (0/04/ 1/05/ 1/05/	8/05/	11/06/ 18/06/ 5/06/	/90/6/ //0/9/ //0/0: //0/0:	/80/0:/	7/08/ 11/08/	4/09/ 11/09/ 18/09/	2/10/ 9/10/ 6/10/ 12/11/ 9/11/	6/11/ 3/11/ 0/11/ 7/12/	4/12/ 1/12/ 8/12/	4/01/ 1/01/ 8/01/ 5/01/	8/02/ 5/02/ 2/02/ 1/03/	8/03/ 5/03/ 2/03/ 9/03/	2/04/ 2/04/ 9/04/	3/05/ 0/05/ 7/05/	(4/05/ 17/06/ 14/06/
No. of WTGs	7	Jeane 1	1111311	1010	1000		4 14 14 0		000	14 14 0		001717		(4 (6) (5)		1000	0000	(1017)	(10 4		4 14 14 0	444400	4 (4 (6) (6)	- 10		0 4 14 0	3 4 (4 (4	3 4 4 6	1000	14 15 14
10. 01 W103	,				111				H			111			1111	+++	111	1111		111				+		 	1111	+++		,
Planning permission issued	1.0	01/04/2024	08/04/2024		111																					HH				, 1 1 1 1
Project Prep to construction	52.0	08/04/2024	07/04/2025																											
Financial Close	1.0	07/04/2025	14/04/2025																											,
National Grid - Grid Connection																														
Time available for Grid Connection	93.0	14/04/2025	25/01/2027																											
									Ш			$\bot \bot \bot$								$\perp \downarrow \downarrow$				$\perp \downarrow$						
Civils Contract																														
Lead time from Financial Close	12.0	14/04/2025	07/07/2025		$\bot \bot \bot$	$\sqcup \sqcup \sqcup$						\bot		ШШ			$\perp \downarrow \downarrow \downarrow \downarrow$	\bot		$\perp \downarrow \downarrow$							$\bot \bot \bot \bot$.
Mobilisation	2.0	07/07/2025	21/07/2025									\bot		Ш	$\bot \downarrow \downarrow \downarrow \downarrow$		$\perp \downarrow \downarrow \downarrow \downarrow$	\bot	$\perp \downarrow \downarrow \downarrow$	$\bot \bot \bot$				$\perp \downarrow \downarrow$			$\bot \bot \bot \bot$			
Entrance / Temp Compound	4.0	21/07/2025	18/08/2025						ш			\bot		Ш	$\bot \downarrow \downarrow \downarrow \downarrow$		$\perp \downarrow \downarrow \downarrow \downarrow$	\bot	$\perp \downarrow \downarrow \downarrow$	$\bot \bot \bot$				$\perp \downarrow \downarrow$			$\bot \bot \bot \bot$			
Track to 1st WTG	16.0	18/08/2025	08/12/2025								\perp	$\bot \bot \bot$		$\sqcup \sqcup$	+++	$\bot \bot \bot$	$\bot \bot \bot \bot$	+++	\bot	$\bot \bot \bot$					\Box	\Box	$\bot \bot \bot \bot$	$\bot \bot \bot$		
Track to 2nd WTG	4.0	08/12/2025	05/01/2026			++++								\square	++++	+++	++++	++++									++++	\bot		
Track to 3rd WTG & Substation	4.0	05/01/2026	02/02/2026			++++								\square	++++	+++	++++	++++									++++	\bot		
Track to 4th WTG	4.0	02/02/2026	02/03/2026			++++					\perp				++++	+++	\bot	++++									++++	\bot		
Track to 5th WTG	4.0	02/03/2026	30/03/2026	+++	+++	++++	+++	++	++	HH	+	+++				+++	+++	+++	+ + +	+++	+++			++	++++	++++	+++	+++	+++	
Track to 6th WTG	4.0	30/03/2026	27/04/2026	++++	+++			$\vdash\vdash\vdash$		\Box		+++				+	+++	+++	+++	+++					++++		++++	+++	+++	++++
Track to 7th WTG	4.0	27/04/2026	25/05/2026		+++	++++						+++		$\sqcup \sqcup$			+++	+++	+	+++							+++	+++		
1st WTG Earthworks / Foundation / Crane pad	6.0	08/12/2025	19/01/2026	\Box	+++	++++		\vdash						\square	++++	+++	+++	++++	+						++++	\Box	++++		+++	
2nd WTG Earthworks / Foundation / Crane pad	4.0	05/01/2026	02/02/2026	+++	+++	 	+++	$\vdash\vdash\vdash$	+++					+++	++++	+++	+++	+++	+	+++	+++			+	++++	++++	++++	+++	+++	
3rdf WTG Earthworks / Foundation / Crane pad	4.0	02/02/2026	02/03/2026	+++	+++	 	+++	$\vdash\vdash\vdash$	+++	+++	+H				++++	+++	+++	+++	+	+++	+++			+	++++	++++	++++	+++	+++	
4th WTG Earthworks / Foundation / Crane pad	4.0	02/03/2026	30/03/2026	++++					\vdash	-	-					+++	++++	++++	+++					++		++++	++++	+++	+++	
5th WTG Earthworks / Foundation / Crane pad	4.0	30/03/2026	27/04/2026	++++	+++	++++			+++								++++	+++		+++					++++	++++	++++	+++	+++	
6th WTG Earthworks / Foundation / Crane pad 7th WTG Earthworks / Foundation / Crane pad	4.0	27/04/2026 25/05/2026	25/05/2026 22/06/2026	++++	+++	++++			+++		+	+++	++	+++				++++	+++	+++				+	++++	+ + + + +	++++	+++	+++	.
Duration of Site	50.0	weeks	22/00/2020	++++	+++	++++			+++		+	+++	++	+++	++++			++++	+++	+++				+	++++	+ + + + +	++++	+++	+++	.
Restoration (post WTG instrall)	7.0	12/10/2026	30/11/2026	++++	+++	++++			+++		+	+++	++	+++	++++	+++	+++	++++	+++	+++				+	++++	+ + + + +	++++	+++	+++	.
Restoration (post WTG instrail)	7.0	12/10/2020	30/11/2020	++++	+++	++++			H			+++		++++	+++	+++	+++	+++	+++	+++				++		++++	+++	+++	+++	,
Electrical BoP Contract					+++							+++				+++	++++	++++		+++				+			++++	+		, + + + + + + + + + + + + + + + + + + +
	52.0	01/00/2025	21/00/2020	++++																					++++	++++	++++	+++	+++	
Transformer lead time	2.0	01/09/2025	31/08/2026	++++																					++++	++++	++++	+++	+++	
Mob	12.0	02/02/2026	16/02/2026 12/10/2026	++++	+++	++++		\vdash	+++				├ ┼	HH	++++	╆┼┼	++++							+		++++	++++		+++	
Cabling Substation	38.0	20/07/2026 16/02/2026	09/11/2026	++++	+++	++++		\vdash	+++										+	+++				+		++++	++++		+++	
Duration of Site	40.0		09/11/2020	++++	+++	 					++														++++	++++	++++	+++	+++	.
Duration of Site	40.0	WEEKS			+				H			111				+++				$\pm \pm \pm$				+		 	1111	$\pm \pm \pm$		-
Turbine Supply Contract																														
Manufacture / Deliverey Lead Time	64.0	14/04/2025	06/07/2026																	111				11		HH	1111			,
Mobilisation to Site	2.0	06/07/2026	20/07/2026																111	111	$\dagger\dagger\dagger$			$\top \top$	 	 	1111	+		,
Deliveries	7.0	20/07/2026	07/09/2026		111							111			 	$\dagger\dagger\dagger$	1111							11		 	1111	+++		,
Erection 1st	2.0	17/08/2026	31/08/2026																											
Erection 2nd	1.0	31/08/2026	07/09/2026		111																									
Erection 3rd	1.0	07/09/2026	14/09/2026																											
Erection 4th	1.0	14/09/2026	21/09/2026																											, 77777
Erection 5th	1.0	21/09/2026	28/09/2026																											, 77777
Erection 6th	1.0	28/09/2026	05/10/2026																											
Erection 7th	1.0	05/10/2026	12/10/2026						Ш				Ш																	
Fitout	14.0	21/09/2026	28/12/2026						Ш				Ш				$\perp \perp \perp \perp 1$	$\perp \perp \perp \perp \perp$								ШШ				
HV Connections	7.0	07/12/2026	25/01/2027						Ш	ШП		$\perp \Box$	Ш	$\coprod \coprod \mathbb{I}$		\coprod		\prod	$\coprod \coprod$		$\coprod \coprod$						\prod	$\perp \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \!$		
HV Energisation	1.0	25/01/2027	01/02/2027	\prod						ШП				$\sqcup \sqcup \sqcup$		\prod	$\perp \downarrow \downarrow \downarrow \uparrow$	$\perp \downarrow \downarrow \downarrow \downarrow$								$\coprod \coprod $	$\perp \perp \perp \perp $			
Commissioning	14.0	01/02/2027	10/05/2027							ШШ			Ш	$\Box \Box \Box$		\coprod	$\perp \perp \perp \perp 1$	$\perp \perp \perp \perp$	Ш											
Gearbox run in (last WTG)	2.0	10/05/2027	24/05/2027	\coprod						ЩП		$\perp \perp \perp \perp$	Ш	$\sqcup \sqcup \sqcup$	\perp		$\perp \downarrow \downarrow \downarrow \uparrow$	$\perp \downarrow \downarrow \downarrow \uparrow$	$\perp \! \! \perp \! \! \! \perp \! \! \! \! \! \perp$	$\perp \perp \downarrow \downarrow$			\Box	$\perp \perp$	$\bot \bot \bot \bot \bot$	$\Box \Box \Box \Box$	$\bot \bot \bot \bot \bot$			
10 Day Test (last WTG)	2.0	24/05/2027	07/06/2027	$\sqcup \sqcup \bot$					Ш	ЩЦ		$\perp \downarrow \downarrow \downarrow $	Ш	$\sqcup \sqcup \sqcup$	\perp	Ш	$\perp \downarrow \downarrow \downarrow \uparrow$	$\bot \bot \bot \bot$	$\perp \! \! \perp \! \! \! \perp \! \! \! \! \! \perp$	\coprod			\Box		\Box	$\Box \Box \Box \Box$	$\bot \bot \bot \bot$			
Project completion	1.0	07/06/2027	14/06/2027	\Box	$\bot \bot \bot$				Ш	ЩЦ	$\perp \! \! \perp \! \! \! \! \! \perp \! \! \! \! \! \! \! \! \! \!$	$\bot \bot \bot$	Ш	$\sqcup \sqcup \sqcup$	$\bot \downarrow \downarrow \downarrow$	\coprod	$\bot \downarrow \downarrow \downarrow \downarrow$	$\bot \bot \bot \bot$	$\perp \downarrow \downarrow \downarrow$	$\bot \downarrow \downarrow$	\Box			$\bot \bot$	++++	\coprod	$\bot \downarrow \downarrow \downarrow$	$\bot \bot \bot$	$\bot \bot \bot$,
Duration of Site	49.0			+++	$\bot \bot \bot$	++++	\Box	Ш	$\sqcup \bot$	ЩЦ	$\perp \! \! \perp \! \! \! \perp \! \! \! \! \! \! \! \! \! \! \! \!$	$+\!\!\perp\!\!\perp$	\coprod	$\sqcup \sqcup \sqcup$	+++	+ + +	$\bot \downarrow \downarrow \downarrow \downarrow$	+++	$\perp \downarrow \downarrow$	+++				$\perp \perp$	++++	\Box	+++	+ + +	+ + +	
Project Duration on Site	101.0	weeks																								ШШ	1111			

Prepared by Simon Evans Revision 1 - 13/10/2022

Pennant Walters Mynydd y Glyn Wind Farm Draft Environmental Statement

Figure 4.10 Project programme (planning only)

October 2022

